



Formwork Pressure Monitoring Quality Control Checklist

Sensor-supported checklist for concrete formwork pressure monitoring operations · Designed for use in conjunction with the vemaventuri PREMO for Hub & Node, LINK sensor platform

Project information

Project		Pour date	
Element		Mix design	
Contractor		Concrete grade	

All sensor measurements must be logged in the vemaventuri IoT platform and exported as part of the project QA record. Stripping and formwork actions must be based on sensor data, not time-based schedules alone. Any deviation from this checklist must be documented with the responsible person's name and time stamp.

Checklist item	Measured value / remarks
1 Pre-pour: formwork design and pressure calculation	
1.1 Geometry and element classification	
<input type="checkbox"/> Wall height and element geometry defined and confirmed on working drawing <i>Record: height ___ m width ___ m element type: wall / column / pier / other</i>	
<input type="checkbox"/> Element classified: conventional vibrated concrete OR Self-Compacting Concrete (SCC) <i>SCC → design for full hydrostatic head over full pour height (DIN 18218:2010-01)</i>	
<input type="checkbox"/> Single-sided formwork identified — anchor loads reviewed and confirmed against sensor alert plan	
<input type="checkbox"/> Bottom-up pumping scenario identified — additional pressure surge margin applied	
1.2 Design pressure calculation	
<input type="checkbox"/> Applicable standard selected: DIN 18218:2010-01 (Europe) or ACI 347R-14 (USA / international)	
<input type="checkbox"/> Fresh concrete consistency class confirmed: F1–F6 per EN 206:2013+A2:2021 or slump class per ACI <i>Consistency class: ___ Slump / flow value: ___ mm</i>	
<input type="checkbox"/> Maximum lateral pressure p_{max} calculated and documented <i>Calculated p_{max}: _____ kN/m^2 Formula reference: _____</i>	
<input type="checkbox"/> Formwork rated capacity confirmed — exceeds p_{max} with documented safety margin <i>Formwork capacity: _____ kN/m^2 Safety margin: _____ %</i>	
<input type="checkbox"/> Maximum allowable pour rate (m/h) derived from design pressure and communicated to pour supervisor <i>Max pour rate: _____ m/h</i>	
1.3 Concrete mix review	
<input type="checkbox"/> Mix design reviewed — w/c ratio, cement type, admixture type and dose confirmed <i>Mix reference: _____</i>	

Hot Weather Concreting — Quality Control Checklist

vemaventuri.io · DIN 18218:2010-01 / ACI 347R-14 / EN 206:2013+A2:2021

<input type="checkbox"/>	Retarding or plasticising admixtures flagged — extended open time factored into pressure model	
<input type="checkbox"/>	Concrete temperature at delivery anticipated — adjust assumptions if below 10 °C or above 25 °C <i>Expected delivery temperature: _____ °C</i>	
<input type="checkbox"/>	Ambient temperature at time of pour assessed <i>Ambient forecast: _____ °C</i>	

2 Pre-pour: formwork inspection and sensor setup

2.1 Formwork inspection

<input type="checkbox"/>	Formwork designed for full hydrostatic head at specified pour rate <i>Design pressure: _____ kN/m² (ACI 347R / DIN 18218)</i>	
<input type="checkbox"/>	Formwork inspected — no damage, deformation, or inadequate bracing	
<input type="checkbox"/>	All ties, wedges, walers, and clamps tightened to specification	
<input type="checkbox"/>	Substrate joints and form-face connections sealed against grout loss	
<input type="checkbox"/>	Bracing and lateral restraint confirmed adequate for full p _{max} plus wind loads	

2.2 Sensor installation — vemaventuri PREMO system

<input type="checkbox"/>	Pressure sensor positions planned: minimum 2 sensors per pour section, staggered vertically <i>Walls > 4 m: 3 sensors minimum Lower sensor at approx. 0.3 m above base</i>	
<input type="checkbox"/>	PREMO sensors mounted flush with formwork face at planned positions <i>Sensor IDs: _____ Heights above base: _____</i>	
<input type="checkbox"/>	Wireless connectivity to Hub / data logger verified — signal strength confirmed <i>System status: <input type="checkbox"/> Online Hub ID: _____</i>	
<input type="checkbox"/>	Sensor IDs labelled in monitoring web app — match physical sensor positions	
<input type="checkbox"/>	Zero-reference measurement performed before concrete placement begins <i>Baseline reading: _____ kN/m² (should be 0 ± tolerance)</i>	
<input type="checkbox"/>	Warning threshold configured in web app: 75–80 % of formwork rated capacity <i>Warning threshold set at: _____ kN/m²</i>	
<input type="checkbox"/>	Critical threshold configured in web app: 85–90 % of formwork rated capacity <i>Critical threshold set at: _____ kN/m²</i>	
<input type="checkbox"/>	Alert notification delivery tested — responsible engineer and pour supervisor receive alerts <i>Test alert confirmed: <input type="checkbox"/> Yes</i>	

3 During pour: placement and real-time pressure monitoring

3.1 Placement execution

<input type="checkbox"/>	Pour rate controlled within design maximum — monitored against concrete volume and time records <i>Actual pour rate: _____ m/h Design maximum: _____ m/h</i>	
<input type="checkbox"/>	Concrete placed in layers consistent with vibration depth and formwork pressure design <i>Max layer height: _____ mm</i>	
<input type="checkbox"/>	Drop height controlled — no segregation risk at form entry point	

Hot Weather Concreting — Quality Control Checklist

vemaventuri.io · DIN 18218:2010-01 / ACI 347R-14 / EN 206:2013+A2:2021

<input type="checkbox"/>	Time between successive layers within initial set time for current concrete temperature <i>Max allowed interval at current temperature: _____ min</i>	
<input type="checkbox"/>	Pour sequence and direction consistent with formwork pressure design assumptions	

3.2 Vibration and compaction

<input type="checkbox"/>	Vibrator insertion spacing $\leq 1.5 \times$ effective radius of action for current mix <i>Effective radius: _____ mm Max spacing: _____ mm</i>	
<input type="checkbox"/>	Re-vibration of partially stiffened layers avoided <i>Re-vibrating stiffened concrete re-liquefies it and re-establishes full hydrostatic head at that depth</i>	
<input type="checkbox"/>	Withdrawal rate controlled — ≤ 80 mm/s to avoid air entrainment	

3.3 Formwork pressure — real-time monitoring

<input type="checkbox"/>	Pressure sensor readings monitored continuously throughout pour — dedicated responsibility assigned <i>Peak reading: _____ kN/m²</i>	
<input type="checkbox"/>	Pressure remains below design threshold at all times — no alert triggered <i><input type="checkbox"/> Confirmed <input type="checkbox"/> Pour paused (reason: _____)</i>	
<input type="checkbox"/>	At Warning threshold (75–80 %): pour rate reduced — pressure allowed to stabilise before resuming <i><input type="checkbox"/> Warning triggered Time: _____ Action taken: _____</i>	
<input type="checkbox"/>	At Critical threshold (85–90 %): pour STOPPED — no resumption without responsible engineer sign-off <i><input type="checkbox"/> Critical triggered Time: _____ Authorised by: _____</i>	
<input type="checkbox"/>	For SCC: continuous monitoring maintained — full hydrostatic head assumed; no vibration-based relief	
<input type="checkbox"/>	Any mix deviation (temperature, slump, admixture) logged with time stamp and correlated to pressure data <i>Log reference: _____</i>	

4 Post-pour: monitoring, inspection and stripping

4.1 Continued pressure monitoring

<input type="checkbox"/>	Pressure monitoring continued after pour completion — minimum 4 hours post-completion <i>Pour completion time: _____ Monitoring end time: _____</i>	
<input type="checkbox"/>	Consistent pressure decay confirmed on all sensor channels	
<input type="checkbox"/>	Pressure confirmed below 10 % of p_{max} before loosening tie rods or striking props <i>Pressure at decision point: _____ kN/m²</i>	

4.2 Physical inspection after pour

<input type="checkbox"/>	Formwork inspected for bulging, joint displacement, or tie rod deformation — photographed <i>Inspection result: <input type="checkbox"/> No defects found <input type="checkbox"/> Defects documented (see attached)</i>	
<input type="checkbox"/>	Finished element dimensions checked — bow, out-of-plumb, or stepped joint documented if present	
<input type="checkbox"/>	Stripping authorised by responsible engineer based on sensor data — not time alone <i>Authorised by: _____ Time: _____</i>	

4.3 Data analysis and calibration for next section

Hot Weather Concreting — Quality Control Checklist

vemaventuri.io · DIN 18218:2010-01 / ACI 347R-14 / EN 206:2013+A2:2021

<input type="checkbox"/>	Actual maximum pressure compared against theoretical design value — deviation calculated <i>Actual p_max: _____ kN/m² Design p_max: _____ kN/m² Deviation: _____ %</i>	
<input type="checkbox"/>	If deviation > 15 %: root cause identified — mix, temperature, pour rate, re-vibration — documented	
<input type="checkbox"/>	Calibrated pour rate limits for next section updated based on actual pressure data <i>Updated pour rate limit: _____ m/h</i>	
<input type="checkbox"/>	Lessons learned communicated to pour supervisor and site team before next section	
5 Documentation and traceability		
<input type="checkbox"/>	Formwork pressure profile archived — peak pressure confirmed within design limit	
<input type="checkbox"/>	Temperature and ambient condition records attached <i>Temperature range across deliveries: _____ °C to _____ °C</i>	
<input type="checkbox"/>	Concrete delivery note numbers, measured slump / flow, truck temperatures — archived	
<input type="checkbox"/>	Full sensor pressure log exported from web app and stored in project documentation system <i>File reference: _____</i>	
<input type="checkbox"/>	Pour start time, end time, and total volume placed recorded <i>Start: _____ End: _____ Volume: _____ m³</i>	
<input type="checkbox"/>	All deviations, threshold exceedances, and corrective actions documented with time stamp	
<input type="checkbox"/>	Complete sensor data package handed over to structural engineer / client QA <i>Date: _____ Recipient: _____</i>	

Sign-off

<p>Site engineer / responsible person</p> <p>Name: _____</p> <p>Signature: _____</p> <p>Date / Time: _____</p>	<p>QA / structural engineer of record</p> <p>Name: _____</p> <p>Signature: _____</p> <p>Date / Time: _____</p>
---	---

This checklist is part of the vemaventuri knowledge series. For sensor setup support and QA documentation visit vemaventuri.io or contact info@vemaventuri.io